Name of Work: Providing and laying HDPE water line in Mohan Kumar Nagara, Block- 1 in JP Park Ward no 17.

) Detailed Measurement

ame of Agency: K SHIVAKUMAR

ork Order:EE/RRND/Wo.No/231/2013-14 **D:07/02/2014**

tem No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
1	Earth work excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and as directed by the Engineer in charge.						
	Concrete Road						
	Chruch Road	1	30.00	0.45	(0.90 + 0.95)/2	12.49	
		1	30.00	0.45	(1.00 + 1.05)/2	13.84	
		1	30.00	0.45	(1.05 + 0.95)/2	13.50	
		1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 1.05)/2	13.50	
		1	30.00	0.45	(1.05 + 1.10)/2	14.51	
		1	30.00	0.45	(1.10 + 1.05)/2	14.51	
		1	20.00	0.45	(1.05 + 1.05)/2	9.45	
		1	10.00	0.45	(1.05 + 1.05)/2	4.73	
	Cross Road	1	30.00	0.45	(1.05 + 1.05)/2	14.18	
	Cross Road	1	28.00	0.45	(1.05 + 1.00)/2	12.92	
	Cross Road	1	25.00	0.45	(1.00 + 0.95)/2	10.97	
	Cross Road	1	28.00	0.45	(0.95 + 0.90)/2	11.66	
	Cross Road	1	20.00	0.45	(0.90 + 1.10)/2	9.00	
	Cross Road	1	30.00	0.45	(1.10 + 1.05)/2	14.51	
		1	20.00	0.45	(0.95 + 0.95)/2	8.55	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿಯವರು

Scanned by CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Temple Road	1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	10.00	0.45	(0.95 + 0.90)/2	4.16	
	Cross Road	1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	12.00	0.45	(1.00 + 1.00)/2	5.40	
	Cross Road	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.05)/2	13.84	
		1	30.00	0.45	(1.05 + 1.00)/2	13.84	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
	10th Main	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ

Scanned by CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00	0.45	(1.00 + 0.95)/2	13.16	
		1	7.00	0.45	(1.00 + 1.00)/2	3.15	
	9th Main	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	3.50	0.45	(1.00 + 0.95)/2	1.54	
	8th Main	1	30.00	0.45	(0.95 + 1.00)/2	13.16	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	10.00	0.45	(0.90 + 1.00)/2	4.28	
	Cross Road	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.95)/2	13.16	
		1	20.00	0.45	(0.95 + 1.00)/2	8.78	
	1st cross	1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
	2nd cross	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.95)/2	13.16	
		1	10.00	0.45	(0.95 + 1.00)/2	4.39	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿ...
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಹಪ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

em No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	3rd cross	1	30.00	0.45	(1.00 + 0.90) / 2	12.83	
		1	20.00	0.45	(0.90 + 1.00) / 2	8.55	
	4th cross	1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	20.00	0.45	(1.00 + 0.95) / 2	8.78	
	Asphalt Road						
	8th Main	1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	10.00	0.45	(1.00 + 1.00) / 2	4.50	
	Mohan Kumar Nagara Main Road	1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.00) / 2	13.50	
		1	30.00	0.45	(1.00 + 1.05) / 2	13.84	
		1	15.00	0.45	(1.05 + 0.95) / 2	6.75	
	Cross Cutting		**Avg**	**Avg**			
	Chruch Road	28	7.50	0.45	(1.00 + 1.00) / 2	94.50	
	Cross Road	6	4.50	0.45	(1.00 + 1.00) / 2	12.15	
	Cross Road	6	4.80	0.45	(1.00 + 1.00) / 2	12.96	

Scanned by CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Cross Road	6	4.50	0.45	(1.00 + 1.00) / 2	12.15	
	Cross Road	6	4.80	0.45	(1.00 + 1.00) / 2	12.96	
	Cross Road	4	4.60	0.45	(1.00 + 1.00) / 2	8.28	
	Cross Road	6	4.80	0.45	(1.00 + 1.00) / 2	12.96	
	Temple Road	12	7.00	0.45	(1.00 + 1.00) / 2	37.80	
	Cross Road	22	5.85	0.45	(1.00 + 1.00) / 2	57.92	
	Cross Road	14	5.00	0.45	(1.00 + 1.00) / 2	31.50	
	10th Main	28	6.80	0.45	(1.00 + 1.00) / 2	85.68	
	9th Main	28	6.80	0.45	(1.00 + 1.00) / 2	85.68	
	8th Main	8	6.00	0.45	(1.00 + 1.00) / 2	21.60	
	Cross Road	9	6.00	0.45	(1.00 + 1.00) / 2	24.30	
	1st cross	7	6.00	0.45	(1.00 + 1.00) / 2	18.90	
	2nd cross	8	5.90	0.45	(1.00 + 1.00) / 2	21.24	
	3rd cross	6	6.00	0.45	(1.00 + 1.00) / 2	16.20	
	4th cross	6	6.10	0.45	(1.00 + 1.00) / 2	16.47	
	8th Main	18	7.50	0.45	(1.00 + 1.00) / 2	60.75	
	Mohan Kumar Nagara Main Road	22	7.00	0.45	(1.00 + 1.00) / 2	69.30	
					Total Qty	1628.54	Cum

Item - (1)

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-560 072

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner